



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ Updated Information
Presented To:



Information provided on March 6, 2008
For the meeting of March 20, 2008

HWY. 101 - SANTA BARBARA COUNTY

- **IN SANTA BARBARA FROM CARRILLO STREET UNDERCROSSING TO MICHELTORENA STREET OVERCROSSING (PM R14.8 – R15.3)**

- Project: Widen on-ramp
- Traffic Controls: Intermittent ramp closures from 9 pm to 6 am Mondays through Fridays.
- Resident Engineer: Art Infante
- Contractor: Prism Engineering Inc., Santa Clara
- Estimated Cost: \$2.9 Million
- Start Date: January 7, 2008
- Estimated Completion: December 2008
- EA: 460704

HWY. 101 - SANTA BARBARA COUNTY

- **IN GOLETA FROM EAST OF TURNPIKE RD OC TO WEST OF GLEN ANNIE OC** (PM 19.6 – 25.3)
- Project: Highway landscaping rehabilitation and irrigation on Hwy. 101 in Goleta
- Resident Engineer: Curtis Johnson
- Contractor: Valleycrest Landscape Development, Cypress
- Estimated Cost: \$3 Million
- Start Date: December 14, 2007
- Estimated Completion: Fall 2008
- EA: 0G7704

HWY. 101 - SANTA BARBARA COUNTY

- **NEAR BUELLTON 1.9 MILES NORTH OF THE 1/101 SEPARATION TO 2.5 MILES SOUTH OF SANTA ROSA ROAD OVERCROSSING** (PM 50.8 – 54.0)
- Project: Construct median barrier
- Traffic Controls: The fast (#1) lane closed from 7 am to 3 pm Mondays through Thursdays and Fridays from 7 am to 1 pm. Up to 10-minute delays.
- Resident Engineer: David Ballentine
- Contractor: John Madonna Construction Co. Inc., San Luis Obispo
- Estimated Cost: \$ 3 Million
- Estimated Start Date: January 7, 2008
- Estimated Completion: July 2008
- EA: 0N8404

HWY. 101 - SANTA BARBARA COUNTY

- **IN AND NEAR SANTA MARIA FROM SANTA MARIA WAY TO THE HWY. 101/135** (PM 84.1 – 90.9)
- Project: Widen to three lanes in each direction
- Traffic Controls: Two lanes will be open in each direction from 6 am to 9 pm Mondays through Thursdays and 6 am Fridays to 10 pm Sundays (no weekend closures). All ramp closures will be limited to non-commute hours.
- Resident Engineer: Patrick Stimson
- Contractor: Diablo Contractors Inc., San Ramon
- Estimated Cost: \$30 Million
- Start Date: September 11, 2006
- Estimated Completion: Winter 2009
- EA: 446014

HWY. 154 - SANTA BARBARA COUNTY

- **NEAR SANTA YNEZ EAST OF RANCH UNDERCROSSING** (PM 19.3)
- Project: Repair failed embankment
- Resident Engineer: David Ballentine
- Contractor: Souza Construction Inc., San Luis Obispo
- Estimated Cost: \$692,000
- Start Date: October 11, 2007
- ✓ Project Completed: February 19, 2008
- EA: 0M8904

HWY. 166 - SANTA BARBARA COUNTY

- **NEAR CUYAMA EAST OF COTTONWOOD CANYON ROAD TO EAST OF CUYAMA RIVER BRIDGE** (PM 55.1 – R 70.1)

- Project: Roadway rehabilitation
- ❖ Traffic Controls: One-way traffic control from 6 am to 5 pm Mondays through Thursdays. Up to 15-minute delays.
- Resident Engineer: Mike Lew
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$20 Million
- ❖ Start Date: March 3, 2008
- Estimated Completion: March 2009
- EA: 0A4904

HWY. 192 - SANTA BARBARA COUNTY

- **NEAR SUMMERLAND SOUTH OF TORO CANYON ROAD** (PM 13.7)

- Project: Construct retaining wall
- Resident Engineer: Michael Mortensen
- Contractor: Specialty Construction Inc., San Luis Obispo
- Estimated Cost: \$613,000
- Start Date: July 23, 2007
- ✓ Project Completed: February 19, 2008
- EA: 0M8704

HWY 225 - SANTA BARBARA COUNTY

- **IN AND NEAR SANTA BARBARA AT VARIOUS LOCATIONS** (PM 0.0 – 4.6)
- Project: Construct sidewalks and curb ramps
- Traffic Controls: One lane in each direction will remain open at all times.
- Resident Engineer: Curtis Johnson
- Contractor: Toro Enterprises Inc., Oxnard
- Estimated Cost: \$1.1 Million
- Start Date: November 19, 2007
- ❖ Estimated Completion: End of March 2008
- EA: 487724

UPCOMING PROJECTS:

HWY 1 - SANTA BARBARA COUNTY

- ❖ **NEAR LOMPOC FROM SANTA LUCIA CANYON ROAD TO NORTH OF SANTA LUCIA ROAD** (PM R26.8 – R27.7)
- ❖ Project: Super elevation correction and open grade hot mix asphalt.
- ❖ Project Status: Bids opened February 26, 2008
- ❖ Resident Engineer: Patrick Stimson
- ❖ Estimated Cost: \$438,000
- ❖ Estimated Start Date: Pending contract award and approval
- ❖ EA: 0L43044

HWY. 101 - SANTA BARBARA COUNTY

❖ IN SANTA BARBARA FROM CABRILLO/HOTSPRINGS TO MILPAS STREET (PM 10.8 – 12.8)

- ❖ Project: Includes operational improvements on Route 101 as well as a number of local circulation improvements. Will add northbound and southbound lanes, replace the Milpas Street and Sycamore Creek bridges, add Cacique Street crossing under freeway, add a new Milpas Street southbound off ramp, construct/replace soundwalls on northbound side of the freeway, construct a roundabout at the Coast Village Road/Hot Springs intersection.
- ❖ Project Status: Bid opening on March 11, 2008. Groundbreaking ceremony to be held in June 2008.
- ❖ Project Manager: David Beard
- ❖ Estimated Cost: \$53 Million
- ❖ Estimated Start Date: June 2008
- ❖ Estimated Completion: 2012
- ❖ EA: 447801

HWY. 101 - SANTA BARBARA COUNTY

❖ IN SANTA BARBARA AT LAS POSITAS OVERCROSSING AND AT 2.1 MILES NORTH OF ROUTE 154/101 SEPARATION (PM 16.5 & 65.2)

- ❖ Project: Install changeable message signs
- ❖ Project Status: Bids opened on February 27, 2008
- ❖ Resident Engineer: Michael Mortensen
- ❖ Estimated Cost: \$394,000
- ❖ Estimated Start Date: Pending contract approval
- ❖ EA: 0C8814

HWY. 101 - SANTA BARBARA COUNTY

- **NEAR BUELLTON FROM 2.4 MILES SOUTH OF NOJOQUI CREEK BRIDGE TO 2 MILES NORTH OF ZACA CREEK BRIDGE (PM R52.3 – R65.0)**
- Project: Asphalt concrete overlay
- Resident Engineer: David Ballentine
- Contractor: Granite Construction Co, Watsonville
- Estimated Cost: \$9 Million
- ❖ Estimated Start Date: End of March 2008
- Estimated Completion: October 2008
- EA: 0H2004

HWY. 101 - SANTA BARBARA COUNTY

- **IN SANTA MARIA AT UNION VALLEY PARKWAY (PM 83.1 – 83.9)**
- Project: Construct new interchange at Union Valley Parkway and Hwy. 101
- Project Status: The Draft Environmental Impact Report is being reviewed internally and is expected to be released for public comment in summer 2008.
- Project Manager: David Beard
- Estimated Cost: \$17 Million
- Estimated Start Date: January 2011
- Estimated Completion: July 2012
- EA: 463800

HWY. 192 - SANTA BARBARA COUNTY

- **IN SANTA BARBARA COUNTY FROM ALAMAR AVENUE TO MISSION CANYON ROAD** (PM 2.4 – 3.1)
- Project: Safety project to replace roadside ditches with underground pipe drainage system.
- Project Status: Design is complete, awaiting funding
- Project Manager: David Beard
- Estimated Cost: \$3 Million
- Estimated Start Date: Spring 2009
- Estimated Completion: Fall 2009
- EA: 0F5701

HWY. 192 - SANTA BARBARA COUNTY

- ❖ **IN SANTA BARBARA WEST OF ROUTE 144** (PM 5.7)
- ❖ Project: Realign roadway
- ❖ Resident Engineer: Michael Mortensen
- ❖ Contractor: Papich Construction Co. Inc., Pismo Beach
- ❖ Estimated Cost: \$641,000
- ❖ Estimated Start Date: April 2008
- ❖ Estimated Completion: July 2008
- ❖ EA: 441604

HWY. 101 - OPERATIONAL IMPROVEMENTS

- **CARPINTERIA - CASITAS PASS AND LINDEN AVE. INTERCHANGES**
This project proposes to reconstruct the Linden Avenue and Casitas Pass Road Interchanges as well as extend Via Real to Linden Avenue. Notice of Preparation (NOP) is anticipated in Spring 2008. Completion of the Draft Environmental Impact Report (DEIR) with opportunity for public comment is anticipated in Fall 2008. **Construction is scheduled to begin in 2012.** (EA: 4482U0)