



50 South Higuera  
San Luis Obispo, CA. 93401  
(805) 549-3111  
Internet Web Site: [www.dot.ca.gov/dist05/](http://www.dot.ca.gov/dist05/)  
E-Mail: [info-d5@dot.ca.gov](mailto:info-d5@dot.ca.gov)

## CONSTRUCTION PROJECTS REPORT

❖ Updated Information  
Presented To:



Information provided on May 8, 2009  
For the meeting of May 21, 2009

### US 101 – MILPAS TO HOT SPRINGS OPERATIONAL IMPROVEMENTS

- **IN THE CITY OF SANTA BARBARA FROM CABRILLO/HOT SPRINGS TO MILPAS STREET (PM 10.8 – 12.8)**
- **Project:** Includes operational improvements on Route 101 as well as a number of local circulation improvements. Will add northbound and southbound lanes, replace the Milpas Street and Sycamore Creek bridges, add Cacique Street crossing under freeway, add a new Milpas Street southbound off ramp, construct/replace soundwalls on northbound side of the freeway, construct a roundabout at the Coast Village Road/Hot Springs intersection.
- **Traffic controls:** Nighttime alternating lane closures 8 pm to 6 am Sundays through Thursdays. Los Patos

off ramp closed September 2, 2008 for one year due to construction. Milpas southbound on ramp opened on April 8, 2009.

- Resident Engineer: Art Infante
- Contractor: Security Paving Co. Inc., Sun Valley
- Est. Construction Cost: \$46 Million
- Start Date: July 8, 2008
- Estimated Completion: 2012
- EA: 447804

### **US 101 – SANTA BARBARA/GOLETA METAL BEAM GUARDRAIL UPGRADES**

- **IN THE CITY OF SANTA BARBARA AND GOLETA AT VARIOUS LOCATIONS** (PM 12.8 – 24.9)
- Project: Install metal beam guardrail
- Resident Engineer: Curtis Johnson
- Contractor: Modern Alloys Inc., Stanton
- Est. Construction Cost: \$1.3 Million
- Start Date: October 8, 2008
- ✓ Project Completed: May 5, 2009
- EA: 0K9604

## **US 101 – INSTALL VEHICLE DETECTION SYSTEM**

- **IN AND NEAR SANTA BARBARA AT VARIOUS LOCATIONS** (PM 13.9–27.0)
- Project: Install vehicle detection systems
- Resident Engineer: David Ballentine
- Contractor: Manuel Bros. Inc., Grass Valley
- Est. Construction Cost: \$609,000
- Start Date: March 30, 2009
- Estimated Completion: May 2009
- EA: 0E0124

## **US 101 – CARRILLO STREET NORTHBOUND ON-RAMP IMPROVEMENTS**

- **IN THE CITY OF SANTA BARBARA FROM CARRILLO STREET UNDERCROSSING TO MICHELTORENA STREET OVERCROSSING** (PM R14.8 – R15.3)
- Project: Widen on-ramp
- Resident Engineer: Shu-jon Mao
- Contractor: Prism Engineering Inc., Santa Clara
- Est. Construction Cost: \$2.9 Million
- Start Date: January 7, 2008
- ✓ Project Completed: April 17, 2009
- EA: 460704

## **US 101 – NEW GUARDRAIL**

- **IN GOLETA FROM STORKE ROAD TO NORTH OF 101/154 SEPARATION**  
(PM 25.2 – 65.1)
- Project: Guardrail Safety Improvement
- Resident Engineer: David Ballentine
- Contractor: C & W Construction Specialties Inc., Ventura
- Est. Construction Cost: \$1.4 Million
- Start Date: August 11, 2008
- ✓ Project Completed: May 5, 2009
- EA: OL4504

## **US 101 – GUARDRAIL UPGRADE II**

- **FROM HWY. 101/1 INTERCHANGE TO SOUTH OF CLARK AVENUE IN ORCUTT AT VARIOUS LOCATIONS** (R50.8 – PM 82.6)
- Project: Install metal beam guardrail
- Traffic controls: Alternating lane closures both north and southbound from 6 am to 4 pm Mondays through Thursdays and from 6 am to 2 pm Fridays. Some night work will be necessary from 6 pm to 6 am Sundays through Thursdays.
- Resident Engineer: Barry Beech
- Contractor: Modern Alloys of Stanton, CA
- Est. Construction Cost: \$1.3 Million
- Estimated Start Date: September 15, 2008
- ❖ Estimated Completion: June 2009
- EA: OL5004

## **US 101 – SANTA MARIA 6 - LANE**

- **IN AND NEAR SANTA MARIA FROM SANTA MARIA WAY TO THE HWY. 101/135 JUNCTION** (PM 84.1 – 90.9)
- Project: Widen highway to three lanes in each direction
- Traffic Controls: Two lanes will be open in each direction from 6 am to 9 pm Mondays through Thursdays and 6 am Fridays to 10 pm Sundays (no weekend closures). All ramp closures will be limited to non-commute hours.
- Resident Engineer: Patrick Stimson
- Contractor: Diablo Contractors Inc., San Ramon
- Est. Construction Cost: \$30 Million
- Start Date: September 11, 2006
- Estimated Completion: June 2009
- EA: 446014

## **HWY. 150 – CHIP SEAL COAT**

- **FROM VENTURA COUNTY LINE TO CARPINTERIA AVENUE** (PM 0.0 –2.2)
- Project: Chip seal coat on exiting roadway
- ❖ Traffic Control: One-way traffic control from 8 am to 4 pm Mondays through Thursdays and 8am to 1 pm Fridays.
- Resident Engineer: David Ballentine
- Contractor: International Surfacing Systems, Modesto
- Est. Construction Cost: \$230,000
- Estimated Start Date: May 1, 2009
- Estimated Completion: July 2009
- EA: 0Q9004

## **HWY. 166 – CUYAMA REHAB 2**

- **NEAR CUYAMA EAST OF COTTONWOOD CANYON ROAD TO EAST OF CUYAMA RIVER BRIDGE** (PM 55.1 – R 70.1)
- Project: Roadway rehabilitation
- Resident Engineer: Mike Lew
- Contractor: Granite Construction Co., Watsonville
- Est. Construction Cost: \$20 Million
- Start Date: March 3, 2008
- ✓ Project Completed: April 22, 2009
- EA: 0A4904

## **HWY. 192 – MISSION CANYON SAFETY**

- **IN SANTA BARBARA COUNTY FROM ALAMAR AVENUE TO MISSION CANYON ROAD** (PM 2.4 – 3.1)
- Project: Safety project to replace roadside ditches with underground pipe drainage system.
- ❖ Traffic Controls: Full closure started on Monday, April 20 between Cheltenham Road and Tye Road.
- Resident Engineer: Michael Mortensen
- Contractor: R. Burke Corp. of San Luis Obispo
- Est. Construction Cost: \$1.7 Million
- Start Date: April 6, 2009
- Estimated Completion: August 2009
- EA: 0F5704

## ***UPCOMING PROJECTS:***

### **US 101 – VENTURA/SANTA BARBARA HIGH OCCUPANCY VEHICLE (HOV) LANES**

- **BETWEEN MUSSEL SHOALS IN VENTURA COUNTY AND CASITAS PASS ROAD IN CARPINTERIA** (VEN PM 39.8 – SB 101 PM 2.2)
- Project: Construct one HOV lane in each direction; the project length is six miles.
- Project Status: Project is in permitting and design phase. Construction is anticipated to begin in Spring 2011.
- Project Manager: Ravi Ghate, District 7
- Est. Construction Cost: \$116.3 Million
- Estimated Start Date: Spring 2011
- Estimated Completion: 2015
- EA: 07-26070

### **US 101 – INSTALL VEHICLE DETECTION SYSTEM**

- **IN AND NEAR SANTA BARBARA AT VARIOUS LOCATIONS** (PM 0.7 – 13.8)
- Project: Install vehicle detection systems
- Resident Engineer: Curtis Johnson
- Contractor: Lee Wilson Electric Co. Inc., Arroyo Grande
- Est. Construction Cost: \$487,000
- ❖ Estimated Start Date: June 2009
- ❖ Estimated Completion: September 2009
- EA: 480624

## **US 101 – LINDEN AND CASITAS PASS INTERCHANGES**

- **IN CARPINTERIA FROM SOUTH OF CARPINTERIA CREEK BRIDGE TO NORTH OF LINDEN AVENUE OVERCROSSING** (PM 2.2 – 3.4)
- Project: Reconstruct Linden Avenue and Casitas Pass Road Interchanges as well as extend Via Real to Linden Avenue.
- ❖ Project Status: Draft Environmental Impact Report (DEIR) was released in December 2008 with opportunity for public comment until March 23, 2009. Public Hearing was held on January 22, 2009. Information Meeting was held on March 16, 2009. Project team is developing responses to public comments and preparing the final EIR.
- Project Manager: David Beard
- Est. Construction Cost: \$63 Million
- Estimated Start Date: 2013
- Estimated Completion: 2016
- EA: 4482U0

## **US 101 – UNION VALLEY PARKWAY INTERCHANGE**

- **IN SANTA MARIA AT UNION VALLEY PARKWAY** (PM 83.1 – 83.9)
- Project: Construct new interchange at Union Valley Parkway and Hwy. 101
- Project Status: The Santa Maria City Council approved the Final EIR on March 17, 2009.
- Project Manager: David Beard
- Est. Construction Cost: \$24 Million
- ❖ Estimated Start Date: 2012
- ❖ Estimated Completion: 2013
- EA: 463800