



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR JANUARY 19, 2012 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## CONSTRUCTION PROJECTS

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager (Resident Engineer)	Contractor	Comments
<b>Hwys. 1, 154, 166, 192, US 101 and various</b> Construct Curb Ramps at Various Locations (0N6504)	In Santa Barbara at various locations	Construct curb ramps	Summer 2011-Winter 2011/2012	\$670,000	SHOPP	Caltrans	David Beard (MM)	Brough Construction	Work proceeds through early next month.
<b>Hwy. 1</b> Overlay Existing Roadway (0T2904)	In and near Lompoc from Central Avenue to Purisma Road (PM 22.1-23.3)	Cold plane and overlay existing roadbed with hot mix asphalt	Fall/Winter 2011	\$780,000	Highway Maintenance	Caltrans	Kelly McClain (PS)	Granite Construction Co., Watsonville	Project completion expected Feb. 2012.
<b>US 101</b> Ventura/Santa Barbara High Occupancy Vehicle (HOV) Lanes (07-26070)	Between Mussel Shoals in Ventura County and Casitas Pass Road in Carpinteria (PM VEN 39.8-SB 2.2)	Construct one (HOV) lane in each direction for project six miles	Winter 2011/2012 - 2015	\$93.4 Million	CMIA	Caltrans (D7)	Ravi Ghate	TBD	Bids opened December 1, 2011. Awarded Contract expected in four to six weeks. Construction expected to begin February 2012.
<b>US 101</b> Milpas to Hot Springs Planting (447814)	From west of the Olive Mill Road Overcrossing to the Milpas Street Undercrossing (PM 10.8-12.8)	Landscape mitigation	Winter 2010/2011 – Winter 2011/2012	\$1.1 Million	STIP	Caltrans	David Beard (CJ)	Clean Cut Landscape, Clovis	New Milpas Overcrossing open to traffic. Work on new center median now underway.
<b>US 101</b> Milpas to Hot Springs Operational Improvements (447804)	In the City of Santa Barbara from Cabrillo/Hot Springs to Milpas Street (PM 10.8-12.8)	Includes a number of operational improvements on US 101 as well as on local streets	Summer 2008-Spring 2012	\$46 Million	STIP	Caltrans	David Beard (KA)	Security Paving Co. Inc., Sun Valley	Work continues on Milpas Street Bridge and Cacique Street Undercrossing.
<b>US 101</b> Mission Street Pumping Plant Upgrade (0J3204)	In Santa Barbara at the Mission Street Undercrossing (PM R15.8)	Upgrade pump plant by replacing equipment and adding control room	Summer 2012-Winter 2012/2013	\$564,000	SHOPP	Caltrans	David Beard (MM)	Legg Inc., Livermore	Work expected to begin Spring/Summer 2012.



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR JANUARY 19, 2012 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## CONSTRUCTION PROJECTS (CONTINUED)

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager (Resident Engineer)	Contractor	Comments
<b>US 101</b> Cathedral Oaks Overcrossing & Railroad Overhead (0M14U)	In Goleta at the Hollister Avenue Overcrossing (PM 26.5-27.1)	Replace existing bridges	Spring 2010- Fall 2011	\$6.7 Million	SHOPP	Caltrans	Paul Martinez (DB)	Shasta Constructors Inc., Redding	Project completed in December 2011.
<b>US 101</b> Cathedral Oaks Overcrossing (0M14V)	In Goleta at the Hollister Avenue Overcrossing (PM 26.5-27.1)	Plant Establishment Project	Winter 2011/2012- Summer 2012	\$760,000	SHOPP	Caltrans	Paul Martinez (DB)	Speiss Construction of Santa Maria	Work began January 3, 2012.
<b>US 101</b> Cold Plane and Place Hot Mix Asphalt (0T7204)	Near Gaviota from east of Refugio Undercrossing to south of Gaviota Tunnel (PM R36.0-46.2)	Cold plane and place hot mix asphalt	Winter 2011/2012	\$5.2 Million	Highway Maintenance	Caltrans	Kelly McClain	Granite Construction	Work expected to be completed in late January 2012, weather permitting.
<b>US 101</b> Resurfacing Project (0T7304)	From south of Los Alamos to Santa Maria Way	Replace existing surfacing	Fall 2011 – Winter 2011/2012	\$9 Million	Highway Maintenance	Caltrans	Kelly McClain	Cal Portland Construction	Work is progressing with project completion expected in Feb. 2012.
<b>US 101</b> Santa Maria River Bridges (445904)	Near Santa Maria from just north of Santa Maria connector to Route 101/166 (PM 91.0)	Widen and replace bridges, construct aux. lanes and bicycle path	Fall 2011- 2015	\$27 Million	STIP, CMIA, Local	Caltrans	Lisa Lowerison	Flatiron Inc., Benicia	Pile driving and structural work underway under the bridge.
<b>Hwy. 154</b> Cold Spring Canyon Bridge Suicide Barrier (0P9104)	About 9 miles west of Santa Barbara (PM 22.9-23.1)	Construct bridge barrier	Winter 2011/2012	\$648,000	Local Recovery Act Funded	Caltrans	Sara Von Schwind	Bugler Construction of Pleasanton, California	Work expected to begin in Jan. 2012.
<b>Hwy. 246</b> Purisima Road Safety Improvements (05-0R750)	In Santa Barbara County near Lompoc at Purisima Road	Intersection Improvements	Fall 2011 – Spring 2013	\$2.6 Million	SHOPP	Caltrans	Paul Martinez	Granite Construction	Construction began in January 2012.



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR JANUARY 19, 2012 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager	Phase	Comments
<b>US 101</b> South Coast 101 HOV Lanes (0N700)	Between Bailard Avenue in Carpinteria and Sycamore Creek in the city of Santa Barbara (PM 1.4-12.3)	Construct one High Occupancy Vehicle (HOV) lane in each direction; the project length is 10.9 miles	Begin late 2015 (first phase) funding dependent	\$425 Million	STIP and Measure A	Caltrans	Scott Eades	PA&ED	Anticipated release of environmental document Winter 2011/12
<b>US 101</b> Linden and Casitas Pass Interchanges (4482U1)	In Carpinteria from south of Carpinteria Creek Bridge to north of Linden Avenue Overcrossing (PM 2.2-3.3)	Reconstruct Linden Avenue and Casitas Pass Road Interchanges as well as extend Via Real to Linden Avenue	2015-2018	\$63 Million	STIP	Caltrans	David Beard	PS&E/ R/W/ permitting	Detailed design and utility identification is underway. Right of Way needs have been identified and appraisals/acquisition have begun. Working with City of Carpinteria and Coastal Commission on permits.
<b>US 101</b> Union Valley Parkway Interchange (463801)	In Santa Maria at Union Valley Parkway (PM 83.1-83.9)	Construct new interchange at Union Valley Parkway and US 101	2012-2013	\$13 Million	STIP, SLPP, SB County Measure A	Caltrans	David Beard	PS&E/R/W	Design plans are 95% complete and final Right of Way activities are underway.
<b>Hwy. 166</b> Guadalupe Ditches (0G1601)	On Route 166 near Guadalupe (PM 0.9-2.4 and PM 3.8-4.8)	Relocate drainage ditches away from roadside	Summer 2013	\$2.5 Million	SHOPP	Caltrans	David Beard	PS&E/RW	Design and Right of Way activities are underway.
<b>Hwy. 154</b> 154/246 Intersection Improvements (05-0T000)	On Route 154 in Santa Barbara County at the Intersection of Route 246	Intersection Improvements	Winter 2012/2013- Fall 2015	\$3.5 to \$5 Million (cost dependent on alternative)	SHOPP	Caltrans	Paul Martinez	PS&E	Project Report was approved November 1, 2011.