

ITEM 8

CONSTRUCTION PROJECTS								
Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Contractor	Comments
State Route 1 Resurfacing Project 05-1F7104	On State Route 1 from near Lompoc to the Las Cruces Separation to State Route 246. (PM.0.17-19.3)	Pavement preservation	Spring 2018/ Spring 2019	\$15 million	Senate Bill 1	Kelly McClain (KM)	CalPortland Construction of Santa Maria, CA.	This project was completed in late April 2019.
State Route 1 Bridge Project 05-0A0504	On State Route 1 near Lompoc at the Salsipuedes Creek Bridge (PM 15.6)	Scour mitigation	Winter 2019/Summer 2021	\$5.5 million	SHOPP	Amy Donatello (LB)	CalPortland of Santa Maria, CA.	Construction continues with excavation of abutments. Traffic control includes a 24-hour signal during construction which will be activated in early April.
U S 101 Linden and Casitas Pass Interchanges (4482U1)	In Carpinteria from south of Carpinteria Creek Bridge to north of Linden Avenue overcrossing (PM 2.2-3.3)	Reconstruct Linden Avenue and Casitas Pass Road interchanges as well as extend Via Real to Linden Avenue.	2016-2019	\$60 million	STIP	David Beard (JK/DB)	Security Paving of Sylmar, CA	The southbound Hwy. 101 off-ramp at Linden Avenue is temporarily closed for six to nine months. Work on the barrier rail at Casitas Pass Road continues. The new on-ramp at this location is now open. Work continues on the retaining walls at the Linden Avenue Overcrossing.
Highway 154/246 Roundabout Planting (0T001)	In Santa Barbara County near Santa Ynez at and near Highway 246 intersection (PM 8.1)	Landscaping	2015-2020	\$140,000	SHOPP	Paul Martinez	Pacific Restoration Group of Perris, CA.	Three-year plant establishment period continues which includes oak trees.

CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
Highway 154 and 166 Replace Traffic Stripe and Pavement Markers (1K4101)	In Santa Barbara County in various locations on State Routes 1, 166 and Highway 154 (PM SB 154 0.01/5.92)	Replace traffic stripe and pavement markers	Spring 2019/Fall 2020	\$4.4 million	SHOPP	Kelly McClain (WW)	Chrip Company of Fremont, CA.	This project began on June 2 in SLO County and will include Hwy. 154 from US 101 to Edison Road, Hwy. 166 near the Carrizo Creek Bridge and near the State Route 166/33 intersection later this summer.
Highway 192 Bridge Replacement and Repair Bridge Rails (1J660)	In Santa Barbara County near Montecito and Summerland (PM 8.12/15.50)	Replace and repair bridges.	Winter 2018/Summer 2019	\$20 million	EFA	Zeke Dellamas (PS)	Security Paving of Sylmar, CA.	All bridges have one-way or two-way traffic except for the Montecito Creek Bridge which remains closed until July 2019.
Highway 192 Arroyo Paredon Bridge Replacement and Roadway Restoration (1J670)	In Santa Barbara County, in and near the City of Santa Barbara, Montecito and Summerland (PM 15.4/15/.6)	Replace 3 bridges and repair bridge rails	Spring 2018/Spring 2019	\$10 million	EFA	Justin Borders (MM)	Lash Construction of Santa Barbara, CA.	Construction on this bridge was completed in mid-May 2019.
Highway 246 Resurfacing Project (1K3904)	In Santa Barbara County near Buellton from Hapgood Road to east of Santa Rosa Creek Bridge (PM 16.7//20.7)	Resurface roadway pavement	Spring 2019/ Summer 2019	\$2 million	SHOPP	Kelly McClain (DB)	Granite Construction of Santa Barbara, CA.	Construction activities resumed on June 3 with daytime lane closures in both directions.

CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
Highway 246 Pedestrian Improvements	Highway 1 and 246 var locations	Pedestrian Improvement on Highway 246	Fall 2019	\$500,000	Minor A	Lisa Lowerison	R. Burke	Project in construction

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
U S 101 South Coast 101 HOV Lanes (0N700)	Between Bailard Avenue in Carpinteria and Sycamore Creek in the City of Santa Barbara (PM 1.4-12.3)	Construct high occupancy vehicle lane in each direction; project length is 10.9 miles	Begin 2019/2020 (first phase) funding dependent	\$350 million	STIP and Measure A	David Emerson	PS&E	Project is being broken into segments for construction. Co-operative agreements are being circulated. CMGC contractor is on board, project detailed information is being shared, with initial tasks being conveyed. PSE work and Coastal Permitting is continuing for the three fully funded phases. Northern phases are being prepared for second round of SB1 funding applications.
Former Highway 225 Las Positas Retaining Wall (1C190)	In the City of Santa Barbara just south of US 101 along Arroyo Burro Creek (PM 1.5)	Repair retaining wall	2017-2018	\$1 million	SHOPP	Paul Martinez	PA&ED	Construction of wall repair may be delayed until Spring 2021. New viaduct alternative being considered to avoid impacts and reduce cost.
U S 101 Nojoqui Creek Bridge Rail Upgrade (1F790)	In Santa Barbara County near Buellton at Nojoqui Creek (Br No. 51-0018L/R) (PM 56.0)	Structure	2020-2021	\$4.8 million	SHOPP	Joe Erwin	PS&E	Structure Design is working on the Construction documents.
U S 101 Refugio Bridge Replacement (1C950)	In Santa Barbara County 9 miles northwest of Goleta at Refugio Road undercrossing (PM R36.6)	Bridge replacement	2024-2027	\$59 million	SHOPP	Lisa Lowerison	PA&ED	Project is in the environmental study phase.
U S 101/Highway 135 Bridge Replacement (1F500)	Near Los Alamos at Highway 101/135 Separation (PM 70.9)	Bridge replacement	2020-2021	\$15 million	SHOPP	Lisa Lowerison	PA&ED	Project is in the design phase.

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
Highway 217 San Jose Creek Bridge Replacement (1C360)	In Santa Barbara County, near Goleta at the San Jose Creek Bridge (Br #51 0217) (PM 1.0)	Bridge replacement	Summer 2022	\$28 million	SHOPP	Justin Borders	PA&ED	Completion of environmental and preliminary engineering anticipated in summer 2019.
U S 101 San Jose Creek Bridge Replacement (1H430)	In Santa County on Highway 101 in Goleta at San Jose Creek Bridge (Br# 51-0163L/R)	Bridge replacement	Summer 2022	\$9.3 million	SHOPP	Justin Borders	PA&ED	Completion of Environmental document and preliminary engineering anticipated in spring 2020.
Highway 154 Baseline- Edison Intersection improvement (1H310)	In Santa Barbara County, near Los Olivos. From 0.2 mile west of Edison Street/Baseline Ave to 0.2 mile east of Edison street/Baseline Ave	Roundabout	Summer 2022	\$7.7 million	SHOPP	Justin Borders	PA&ED	Completion of Environmental document and preliminary engineering anticipated in February 2020.
Highway 166 Miller Street Signal Modification (1K100)	In Santa Maria at Miller Street	Modify Signal, Reconstruct Curb Ramps	Summer 2021	\$594k	SHOPP	Joe Erwin	PS&E/RW	PID was approved in October 2018. Currently designing and working towards acquiring construction easements.

ACRONYMS USED IN THIS REPORT:

ADA	Americans with Disabilities Act
ED	Environmental Document
EIR	Environmental Impact Report
PA&ED	Project Approval and Environmental Document
PS&E	Plans, Specifications, and Estimate
SHOPP	Statewide Highway Operation and Protection Program
STIP	Statewide Transportation Improvement Program