



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MARCH 18, 2021 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Contractor	Comments
State Route 1 Resurfacing (1G1304)	On State Route 1 near Vandenberg AFB to the Junction of State Route 1/166 (PM 29.9-49.2)	Highway Resurfacing	Summer 2021/Spring 2022	\$6.2 million	SHOPP	Justin Borders (TP)	Cal Portland Construction of Santa Barbara	Project delayed until June 2021 due to environmental permit restrictions.
US 101 Linden and Casitas Pass Interchanges (4482U1)	In Carpinteria from south of Carpinteria Creek Bridge to north of Linden Avenue overcrossing (PM 2.2-3.3)	Reconstruct Linden Avenue and Casitas Pass Road interchanges as well as extend Via Real to Linden Avenue.	Summer 2016/ Spring 2021	\$60 million	STIP	David Beard (JK/DB)	Security Paving of Sylmar, CA.	All major components of this project have been completed. Landscaping work including planting and mulching continues along US 101 between Linden Avenue and Casitas Pass Road.
US 101 South Coast 101 HOV Lanes (0N700)	Between Bailard Avenue in Carpinteria and Sycamore Creek in the City of Santa Barbara (PM 1.4-12.3)	Construct high occupancy vehicle lane in each direction; project length is 10.9 miles	Spring 2020/Fall 2023	\$350 million	STIP and Measure A	Dave Emerson (JK)	Granite Construction of Santa Barbara, CA.	Excavation work is underway to place base for upcoming median and lane improvements. Installation of underground storm drains and vegetation work continues.
US 101 Gaviota Roadside Rest (1E010)	In Santa Barbara County near Gaviota at the Gaviota Safety Roadside Rest Area (PM 46.7)	Wastewater system upgrade	Winter 2021/Late 2021	\$4 million	SHOPP	Lisa Lowerison (MM)	Specialty Construction of San Luis Obispo, CA.	Construction expected to begin in late February 2021 and last until the end of 2021. Construction will occur at both rest areas.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MARCH 18, 2021 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
US 101 Gore Area Improvements (1E0004))	In Santa Barbara County from the Nojoqui Creek Bridge to south of Jonata Park Road (PM 56.2-58.0)	Resurface gore areas, upgrade guardrail and improve drainage	Fall 2020/ Spring 2021	\$2.9 million	SHOPP	David Ballentine (KM)	Landscape Support Services of Los Angeles, CA	Construction continues with the installation of drainage pipes during daytime lane closures.
US 101 Nojoqui Creek Bridge Rail Upgrade (1F790)	In Santa Barbara County near Buellton at Nojoqui Creek (Br No. 51-0018L/R) (PM 56.0)	Structure	2020-2021	\$6.3 million	SHOPP	Kevin Murdock/ Barak Miles	Spectrum Construction Group	Project is now in Construction.
US 101/Highway 135 Bridge Replacement (1F500)	Near Los Alamos at Highway 101/135 Separation (PM 70.9)	Bridge replacement	Early 2020/Fall 2021	\$15 million	SHOPP	Lisa Lowerison (LB)	CalPortland Construction of Santa Maria, CA.	Construction began February 1. Most work including ramp, lane and highway closures will take place during the overnight hours.
Highway 246 and Highway 1 Pedestrian Improvements (1G7504)	Highway 1 and 246 in various locations in Santa Barbara/SLO Counties	Pedestrian Improvements	Spring 2019/ Early 2020	\$500,000	Minor A	Lisa Lowerison (MM)	R. Burke Corporation and Lee Wilson Electric Company of San Luis Obispo, CA.	All construction has been completed, except for some minor punchwork items. Ribbon Cutting event has been rescheduled to a later date.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MARCH 18, 2021 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
Highway 1, US 101, State Route 154 Deck Seal Project (1K6904)	In various locations in Santa Barbara County	Apply methacrylate deck seal and polyester overlay on existing structures.	2021-2022	\$2.4 million	SB-1	Kelly McClain (DB)	PS&E	Contract was awarded to Myers and Sons Construction of Sacramento, CA.
Former Highway 225 Las Positas Retaining Wall (1C190)	In the City of Santa Barbara just south of US 101 along Arroyo Burro Creek (PM 1.5)	Repair retaining wall	2017-2018	\$1 million	SHOPP	Paul Martinez	PS&E	Project is suspended until further notice.
US 101 Refugio Bridge Replacement (1C950)	In Santa Barbara County 9 miles northwest of Goleta at Refugio Road Undercrossing (PM R36.6)	Bridge replacement	2024-2027	\$43 million	SHOPP	Lisa Lowerison	PA&ED	Project is in the environmental study phase/ completed DED and public circulation in May 2020
US 101 San Jose Creek Bridge Replacement (1H430)	In Santa County on Highway 101 in Goleta at San Jose Creek Bridge (Br# 51-0163L/R)	Bridge replacement	Summer 2022	\$9.3 million	SHOPP	Justin Borders	PS&E	Project is currently in the design phase.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MARCH 18, 2021 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Constructi on Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
Highway 217 San Jose Creek Bridge Replacement (1C360)	In Santa Barbara County, near Goleta at the San Jose Creek Bridge (Br #51 0217) (PM 1.0)	Bridge replacement	Summer 2022	\$28 million	SHOPP	Justin Borders	PS&E	Currently in the design phase.
Highway 154 Baseline/Edison Intersection Improvements (1H310)	In Santa Barbara County, near Los Olivos. From 0.2 mile west of Edison Street/Baseline Ave to 0.2 mile east of Edison Street/Baseline Ave	Roundabout	Summer 2022	\$7.7 million	SHOPP	Justin Borders	PS&E	Currently in the design phase.
Highway 154 Cold Spring Bridge Maintenance Inspection Access (1C420)	In Santa Barbara County 9 miles North of Santa Barbara from 1.4 miles south of paradise road to 0.2 north of Stagecoach Road	Infrastructure Maintenance	Spring 2021	\$15.3 million	SHOPP	Lisa Lowerison (LB)	PS&E/RW	Contract awarded to Certified Coatings of Fairfield, CA. Construction to begin early 2021.
Highway 154 Alamo Pintado Ped Bridge (1C410)	In Santa Barbara Cuntly on route 154 at Alamo Pintado Pedestrian Bridge (BR 51-0076Y)	Replace Bridge	Spring 2021	\$4 Million	SHOPP	Lisa Lowerison	PA&ED/RW	Design phase to start in Spring 2023.
Highway 166 Miller Street Signal Modification (1K100)	In Santa Maria at Miller Street	Modify Signal, Reconstruct Curb Ramps	Summer 2021	\$785k	SHOPP	Joe Erwin	PS&E/RW	Project team finalizing contract and preparing for advertisement. Construction documents advertised in early 2021.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MARCH 18, 2021 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

<p>Highway 1 Santa Maria River Bridge Replacement (1H440)</p>	<p>In Santa Barbara County (PM 50.3/50.6), near Guadalupe, at the Santa Maria River Bridge No. 49-0042; (PM 50.3/50.6).</p>	<p>Bridge replacement</p>	<p>2022-2025</p>	<p>\$33 million</p>	<p>SHOPP</p>	<p>Justin Boarders</p>	<p>PS&E</p>	<p>Construction estimated begin in spring 2024</p>
<p>US 101 Signals at Route 101/166 (1M750)</p>	<p>In Santa Maria on Route 101 and in San Luis Obispo County at the Route 101 and 166 Interchange</p>	<p>Construction of traffic signals at 101/166/local roads intersections</p>	<p>Summer 2021</p>	<p>\$2.2 million</p>	<p>SHOPP</p>	<p>Paul Martinez</p>	<p>PA&ED</p>	<p>Project is in the preliminary engineering/environmental phase. Route 101 CMS has been removed from the project.</p>
<p>SR 246 CAP-M and Bridge Replacement (1M360)</p>	<p>In and near Lompoc on Route 246 from postmile 9.55 to R20.9</p>	<p>Preserve 21.696 lane miles of flexible Class 2 pavement using CAPM strategies, rehab drainage, replace TMS elements, upgrade sign panels, and upgrade guardrail to MASH standards. Project includes replacement of the Santa Ynez Bridge (51 0128) at PM 9.824.</p>	<p>2026/2027</p>	<p>\$38 million</p>	<p>SHOPP/ Local</p>	<p>Paul Martinez</p>	<p>PID</p>	<p>Project initiation document (PID) being prepared for programming in the 2022 SHOPP. Anticipate approval of PID in April 2021.</p>
<p>US 101 Gaviota Creek Fish Passage (1M440)</p>	<p>In Santa Barbara County near Gaviota from the Gaviota Safety Rest Area to 0.75 miles north of Route 1/101 Separation (PM 46.9/49.6)</p>	<p>Remove barriers to fish migration</p>	<p>2026</p>	<p>\$8 million</p>	<p>SHOPP</p>	<p>Paul Martinez</p>	<p>PID</p>	<p>Project initiation document (PID) being prepared for programming in the 2022 SHOPP. Anticipate approval of PID in April 2021.</p>
<p>US 101 Butterfly Lane Ped UC (1E040)</p>	<p>In Santa Barbara County, In Santa Barbara at Butterfly Lane Underpass</p>	<p>ADA upgrade</p>	<p>Fall 2021</p>	<p>\$3.7 million</p>	<p>SHOPP</p>	<p>Paul Martinez</p>	<p>PSE</p>	<p>Construction anticipated to begin in Fall 2021.</p>



ACRONYMS USED IN THIS REPORT:

ADA	Americans with Disabilities Act
ED	Environmental Document
EIR	Environmental Impact Report
PA&ED	Project Approval and Environmental Document
PS&E	Plans, Specifications, and Estimate
SHOPP	Statewide Highway Operation and Protection Program
STIP	Statewide Transportation Improvement Program