



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR SEPTMEBER 16, 2021 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS								
Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Contractor	Comments
State Route 1 Resurfacing (1G1304)	On State Route 1 near Vandenberg AFB to the Junction of State Route 1/166 (PM 29.9-49.2)	Highway Resurfacing	Summer 2021/ Summer2021	\$6.2 million	SHOPP	Justin Borders (TP)	Cal Portland Construction of Santa Barbara	All paving has been completed, with guardrail work underway at the Solomon Creek Bridge and Waldorf Overpass. Striping work from Main Street to the Base will occur overnight. This project is expected to be complete in September.
US 101 South Coast 101 HOV Lanes (0N700)	Between Bailard Avenue in Carpinteria and Sycamore Creek in the City of Santa Barbara (PM 1.4-12.3)	Construct high occupancy vehicle lane in each direction; project length is 10.9 miles	Spring 2020/Fall 2023	\$350 million	STIP and Measure A	Dave Emerson (JK)	Granite Construction of Santa Barbara, CA.	Construction continues with the installation of subgrade material on the Summerland segment, paving the base in the median within the Carpinteria segment and the removal of old pavement within the Padaro segment. Construction on sound walls continues.
US 101 Gaviota Roadside Rest Area (1E010)	In Santa Barbara County at the Gaviota Safety Roadside Rest Area (PM 46.7)	Wastewater system upgrade	Summer 2021/ Winter 2022	\$4 million	SHOPP	Lisa Lowerison (MM)	Specialty Construction of San Luis Obispo, CA.	This major construction project resumed June 14 with a 24/7 closure until February 2022.
US 101 Nojoqui Creek Bridge Rail Upgrade (1F790)	In Santa Barbara County near Buellton at Nojoqui Creek (Br No. 51-0018L/R) (PM 56.0)	Structure	2020-2023	\$6.3 million	SHOPP	Kevin Murdock/ Barak Miles	Spectrum Construction Group	Project is now in construction with 24/7 lane closures. Long-term lane reduction in both directions will be part of next phase of work.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR SEPTMEBER 16, 2021 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
US 101/Highway 135 Bridge Replacement (1F500)	Near Los Alamos at Highway 101/135 Separation (PM 70.9)	Bridge replacement	Early 2020 Winter 2022	\$15 million	SHOPP	Lisa Lowerison (LB)	CalPortland Construction of Santa Maria, CA.	Construction has been suspended due to a limited girder supply. Median bridgework will now begin in January 2022, followed by a traffic switch and construction of a new southbound bridge.
Highway 166 Miller Street Signal Modification (1K100)	In Santa Maria at Miller Street	Modify Signal, Reconstruct Curb Ramps	Fall 2021	\$785k	SHOPP	Barak Miles	Construction	Project has been awarded; construction to begin Fall 2021.
Highway 154 Cold Spring Bridge Maintenance Inspection Access (1C420)	In Santa Barbara County near Paradise and Stagecoach Roads. (PM 22.95)	Bridge Work	Spring 2021/ Summer 2023	\$15.3 million	SHOPP	Lisa Lowerison (MM)	Certified Coatings of Fairfield, CA.	Construction continues with daytime one-way reversing traffic control.
Highway 192 Resurfacing (1N0604)	In Santa Barbara County from Linden Avenue to the Junction with State Route 150	Resurface highway	Summer 2021/Fall 2021	\$1.7 million	SHOPP	Lisa Lowerison (KM)	CalPortland of Santa Maria, CA.	This project is now underway with daytime and overnight lane closures with one-way reversing traffic control.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR SEPTMEBER 16, 2021 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
Highway 1, US 101, State Route 154 Deck Seal Project (1K6904)	In various locations in Santa Barbara County	Apply methacrylate deck seal and polyester overlay on existing structures.	2021-2022	\$2.4 million	SB-1	Kelly McClain (DB)	PS&E	Contract was awarded to Myers and Sons Construction of Sacramento, CA.
Former Highway 225 Las Positas Retaining Wall (1C190)	In the City of Santa Barbara just south of US 101 along Arroyo Burro Creek (PM 1.5)	Repair retaining wall	2017-2018	\$1 million	SHOPP	Paul Martinez	PS&E	Project is suspended until further notice.
US 101 Refugio Bridge Replacement (1C950)	In Santa Barbara County 9 miles northwest of Goleta at Refugio Road Undercrossing (PM R36.6)	Bridge replacement	Spring 2024	\$43 million	SHOPP	Lisa Lowerison	PA&ED	Project is in the design phase. Final environmental document was completed 2/2021.
US 101 San Jose Creek Bridge Replacement (1H430)	In Santa Barbara County on Highway 101 in Goleta at San Jose Creek Bridge (Br# 51-0163L/R)	Bridge replacement	Summer 2022	\$20 million	SHOPP	Justin Borders	PS&E	Project is currently in the design phase.
State Route 135 (1J4704)	In Santa Barbara County on State Route 135 from Lakeview Road to the US 101 Interchange in Santa Maria.	Resurfacing and upgrades to curb ramps	Summer 2021 Winter 2021	\$1.3 million	SHOPP	Barak Miles	Contract awarded to FEC Future Contractors of Irvine, CA.	Project awarded in June 2021



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR SEPTMEBER 16, 2021 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
Highway 217 San Jose Creek Bridge Replacement (1C360)	In Santa Barbara County, near Goleta at the San Jose Creek Bridge (Br #51 0217) (PM 1.0)	Bridge replacement	Summer 2024	\$28 million	SHOPP	Justin Borders	PS&E	Currently in the design phase.
Highway 154 Baseline/Edison Intersection Improvements (1H310)	In Santa Barbara County, near Los Olivos. From 0.2 mile west of Edison Street/Baseline Ave to 0.2 mile east of Edison Street/Baseline Ave	Roundabout	Summer 2023	\$7.7 million	SHOPP	Justin Borders	PS&E	Currently in the design phase.
Highway 154 Alamo Pintado Ped Bridge (1C410)	In Santa Barbara County on route 154 at Alamo Pintado Pedestrian Bridge (BR 51-0076Y)	Replace Bridge	Spring 2023	\$4 Million	SHOPP	Lisa Lowerison	PA&ED/RW	Project is in the design phase. Final environmental document was completed in 1/2021.
Highway 166 Miller Street Signal Modification (1K100)	In Santa Maria at Miller Street	Modify Signal, Reconstruct Curb Ramps	Fall 2021	\$785k	SHOPP	Barak Miles	Construction	Project has been awarded; construction to begin Fall 2021.
Highway 1 Santa Maria River Bridge Replacement (1H440)	In Santa Barbara County (PM 50.3/50.6), near Guadalupe, at the Santa Maria River Bridge No. 49-0042; (PM 50.3/50.6).	Bridge replacement	2023-2025	\$33 million	SHOPP	Justin Boarders	PA&ED	Completion of Environmental document and preliminary engineering anticipated in Summer 2021.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR SEPTMEBER 16, 2021 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
US 101 Signals at Route 101/166 (1M750)	In Santa Maria on Route 101 and in San Luis Obispo County at the Route 101 and 166 Interchange	Construction of traffic signals at 101/166/local roads intersections	Summer 2022	\$1.2 million	SHOPP	Paul Martinez	PA&ED	Project is in the preliminary engineering/environmental phase. Route 101 CMS has been removed from the project.
US 101 Butterfly Lane Ped UC (1E040)	In Santa Barbara County, In Santa Barbara at Butterfly Lane Underpass	ADA upgrade	Fall 2021	\$3.7 million	SHOPP	David Emerson	PS&E	Contract advertisement anticipated in Mid-June and construction to begin Fall 2021
Highway 1 San Antonio Creek Bridge Scour Mitigation (05-1F810)	In Santa Barbara County Near Lompoc at San Antonio Creek Bridge (Br. No. 51-0237 L/R)	Upgrade sheet piling and rock slope protection	2024	\$2.8 million	SHOPP	Barak Miles	PS&E/RW	Project will go out for advertisement in October 2021 and the Bids open November 15, 2021.
Highway 135 Santa Maria CAPM 05-1G970	In Santa Barbara County In and Near Santa Maria from Lakeview Road to North Santa Maria Connector	Pavement Preservation	2023	\$6.2 million	SHOPP	Barak Miles	PS&E/RW	This project is currently being advertised and the bids open for construction September 16, 2021.
Highway 166/1 Guadalupe ADA (05-1E030)	In Santa Barbara County In Guadalupe from Route 166 to 0.1 mile South of Santa Maria River Bridge and on Route 166 from Route 1 to Obispo Street	ADA Pedestrian Infrastructure improvements	2028	\$12.9 million	SHOPP	Mike Lew	PA&ED	PA&ED is scheduled for completion in early 2022.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR SEPTMEBER 16, 2021 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
Highway 1 Lompoc CAPM (05-1H010)	In Santa Barbara County in Lompoc on Route 246 from 0.3 mile west of V street to West Junction Route 1/246 and on Route 1 from West Junction Route 246/1 to East Junction Route 246/1	Pavement Preservation	2024	\$16.2 million	SHOPP	Justin Borders	PS&E/RW	Project is currently in PS&E/RW phase.

ACRONYMS USED IN THIS REPORT:

- ADA** Americans with Disabilities Act
- ED** Environmental Document
- EIR** Environmental Impact Report
- PA&ED** Project Approval and Environmental Document
- PS&E** Plans, Specifications, and Estimate
- SHOPP** Statewide Highway Operation and Protection Program
- STIP** Statewide Transportation Improvement Program