



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR FEBRUARY 17, 2022 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Contractor	Comments
<b>State Route 1 Resurfacing (1G1304)</b>	On State Route 1 near Vandenberg AFB to the Junction of State Route 1/166 (PM 29.9-49.2)	Highway Resurfacing	Summer 2021/ Spring 2022	\$6.2 million	SHOPP	Justin Borders (TP)	Cal Portland Construction of Santa Barbara	This project was officially completed in late January. Electrical work remains with all work to be completed in mid-March.
<b>US 101 South Coast 101 HOV Lanes (0N700)</b>	Between Bailard Avenue in Carpinteria and Sycamore Creek in the City of Santa Barbara (PM 1.4-12.3)	Construct high occupancy vehicle lane in each direction; project length is 10.9 miles	Spring 2020/Fall 2023	\$350 million	STIP and Measure A	Dave Emerson (JK)	Granite Construction of Santa Barbara, CA.	Overnight lane closures continue in the corridor. Work on the Summerland, and Padaro segments includes paving the roadway base and installing steel rebar. Work on the Carpinteria segment includes work on concrete pavement work drainage systems and safety barriers.
<b>US 101 Gaviota Roadside Rest Area (1E010)</b>	In Santa Barbara County at the Gaviota Safety Roadside Rest Area (PM 46.7)	Wastewater system upgrade	Summer 2021/ Winter 2022	\$4 million	SHOPP	Sherri Martin (MM)	Specialty Construction of San Luis Obispo, CA.	This major construction project is expected to be completed in April 2022. Engineers awaiting delivery of necessary parts.
<b>US 101 Nojoqui Creek Bridge Rail Upgrade (1F790)</b>	In Santa Barbara County near Buellton at Nojoqui Creek (Br No. 51-0018L/R) (PM 56.0)	Structure	2020-2023	\$6.3 million	SHOPP	Kevin Murdock/ Barak Miles	Spectrum Construction Group	The long-term lane reduction in both directions has been suspended until May of 2022.



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR FEBRUARY 17, 2022 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
<b>US 101</b> Butterfly Lane Ped Undercrossing (1E040)	In Santa Barbara County, In Santa Barbara at Butterfly Lane Underpass (PM 11.01)	ADA upgrade	Fall 2022	\$3.7 million	SHOPP	Dave Emerson (OV)	Construction	Construction began in late November. Pedestrian undercrossing will be closed for the duration of the project.
<b>State Route 135</b> Resurfacing (1G9704)	In Santa Barbara County on State Route 135 from Lakeview Road to the US 101 Interchange in Santa Maria (PM 11.7/17.8)	Resurfacing and upgrades to curb ramps	Spring 2022/Winter 2022	\$1.3 million	SHOPP	Barak Miles (TP)	FEC Future Contractors of Irvine, CA.	Construction began in January 2022. Curb ramp and gutter work is now underway.
<b>US 101/Highway 135</b> Bridge Replacement (1F500)	Near Los Alamos at Highway 101/135 Separation (PM 70.9)	Bridge replacement	Early 2020 Winter 2022	\$15 million	SHOPP	Sherri Martin (LB)	CalPortland Construction of Santa Maria, CA.	Bridge girders were installed in December. with median bridgework continuing. It will be followed by a traffic switch and construction of a new southbound bridge.
<b>Highway 166</b> Miller Street Signal Modification (1K100)	In Santa Maria at Miller Street (PM 12.74)	Modify Signal, Reconstruct Curb Ramps	Fall 2021/Winter 2022	\$785k	SHOPP	Barak Miles	Construction	Project began in mid- November. New touchless/push button fixtures have been installed at this intersection. All major work for this project has been completed.



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR FEBRUARY 17, 2022 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

<b>Highway 154</b> (1C420)	In Santa Barbara County near Stagecoach and Paradise Roads (PM 22.9)	Bridge Work	Spring 2021 Spring 2022	\$15 million	SHOPP	Sherr Martin (MM)	Certified Coatings of Fairfield, CA.	Construction continues with daytime one-way reversing traffic control. One-year plant establishment to follow.
-------------------------------	---	-------------	----------------------------	--------------	-------	-------------------------	---	--



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR FEBRUARY 17, 2022 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
<b>Highway 1/246</b> Lompoc CAPM (1H010)	In Santa Barbara County in Lompoc on Route 246 from 0.3 mile west of V street to West Junction Route 1/246 and on Route 1 from West Junction Route 246/1 to East Junction Route 246/1	Pavement preservation	2022	\$16.2 million	SHOPP	Justin Borders	Completed PS&E	Contract award expected in July 2022
<b>Highway 1, US 101, State Route 154</b> Deck Seal Project (1K6904)	In various locations in Santa Barbara County	Apply methacrylate deck seal and polyester overlay on existing structures.	2021-2022	\$2.4 million	SB-1	Kelly McClain (DB)	PS&E	Contract was awarded to Myers and Sons Construction of Sacramento, CA.
<b>Former Highway 225</b> Las Positas Retaining Wall (1C190)	In the City of Santa Barbara just south of US 101 along Arroyo Burro Creek (PM 1.5)	Repair retaining wall	2017-2018	\$1 million	SHOPP	Meg Henry	PS&E	Project is suspended until further notice.
<b>US 101</b> Refugio Bridge Replacement (1C950)	In Santa Barbara County 9 miles northwest of Goleta at Refugio Road Undercrossing (PM R36.6)	Bridge replacement	Spring 2024	\$43 million	SHOPP	Sherri Martin	PS&E	Project is in the design phase. Final environmental document was completed 2/2021.



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR FEBRUARY 17, 2022 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
<b>Highway 217</b> San Jose Creek Bridge Replacement (1C360)	In Santa Barbara County, near Goleta at the San Jose Creek Bridge (Br #51 0217) (PM 1.0)	Bridge replacement	Summer 2023-2024	\$28 million	SHOPP	Justin Borders	PS&E	Currently in the design phase.
<b>Highway 154</b> Baseline/Edison Intersection Improvements (1H310)	In Santa Barbara County, near Los Olivos. From 0.2 mile west of Edison Street/Baseline Ave to 0.2 mile east of Edison Street/Baseline Ave (PM 5.92)	Roundabout	Summer 2023	\$7.7 million	SHOPP	Sherri Martin	PS&E	Currently in the design phase. Construction anticipated to begin by March 2023.
<b>Highway 154</b> Alamo Pintado Ped Bridge (1C410)	In Santa Barbara County on route 154 at Alamo Pintado Pedestrian Bridge (BR 51-0076Y)	Replace Bridge	Spring 2023	\$4 Million	SHOPP	Sherri Martin	PS&E	Project is in the design phase. Construction anticipated to begin January/February 2023
<b>Highway 1</b> Santa Maria River Bridge Replacement (1H440)	In Santa Barbara County (PM 50.3/50.6), near Guadalupe, at the Santa Maria River Bridge No. 49-0042; (PM 50.3/50.6).	Bridge replacement	2023-2025	\$33 million	SHOPP	Justin Borders	PS&E	Currently in the design phase.



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR FEBRUARY 17, 2022 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
US 101 Signals at Route 101/166 (1M750)	In Santa Maria on Route 101 and in San Luis Obispo County at the Route 101 and 166 Interchange	Construction of traffic signals at 101/166/local roads intersections	Summer 2022	\$1.2 million	SHOPP	Meg Henry	PS&E	PS&E submitted to Office Engineer, Right to List target is 2/22/22. Right-of-way re-certification completed. Awaiting environmental review.
Highway 1 San Antonio Creek Bridge Scour Mitigation (05-1F810)	In Santa Barbara County Near Lompoc at San Antonio Creek Bridge (Br. No. 51-0237 L/R)	Upgrade sheet piling and rock slope protection	2022	\$2.8 million	SHOPP	Barak Miles	PS&E/RW	Construction expected to begin in September 2022. Work could begin in July depending on the timing of the nesting season.
Highway 166/1 Guadalupe ADA (05-1E030)	In Santa Barbara County in Guadalupe from Route 166 to just south of Santa Maria River Bridge and on Route 166 from Route 1 to Obispo Street	ADA Pedestrian Infrastructure improvements	2028	\$12.9 million	SHOPP	Mike Lew	PA&ED	PA&ED is scheduled for completion in early 2022.
US 101 San Jose Creek Bridge Replacement (1H430)	In Santa Barbara County on Highway 101 in Goleta at San Jose Creek Bridge (Br# 51-0163L/R)	Bridge replacement	Summer 2023-2024	\$20 million	SHOPP	Justin Borders	PS&E	Project is currently in the design phase.



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR FEBRUARY 17, 2022 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## ACRONYMS USED IN THIS REPORT:

<b>ADA</b>	Americans with Disabilities Act
<b>ED</b>	Environmental Document
<b>EIR</b>	Environmental Impact Report
<b>PA&amp;ED</b>	Project Approval and Environmental Document
<b>PS&amp;E</b>	Plans, Specifications, and Estimate
<b>SHOPP</b>	Statewide Highway Operation and Protection Program
<b>STIP</b>	Statewide Transportation Improvement Program