



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR July 21,2022 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Contractor	Comments
US 101 South Coast 101 HOV Lanes (0N700)	Between Bailard Avenue in Carpinteria and Sycamore Creek in the City of Santa Barbara (PM 1.4-12.3)	Construct high occupancy vehicle lane in each direction; project length is 10.9 miles	Spring 2020/Fall 2023	\$350 million	STIP and Measure A	Dave Emerson (JK)	Granite Construction of Santa Barbara, CA.	Pavement work continues on the Padaro and Summerland segments. Overnight lane closures continue in the corridor. Landscaping to begin on the Carpinteria segment in Mid-July, expect shoulder closures only during the daytime hours.
US 101 Gaviota Roadside Rest Area (1E010)	In Santa Barbara County at the Gaviota Safety Roadside Rest Area (PM 46.7)	Wastewater system upgrade	Summer 2021/Summer 2022	\$4 million	SHOPP	Sherri Martin (MM)	Specialty Construction of San Luis Obispo, CA.	Construction continues at both rest areas.
US 101 Nojoqui Creek Bridge Rail Upgrade (1F790)	In Santa Barbara County near Buellton at Nojoqui Creek (Br No. 51-0018L/R) (PM 56.0)	Structure	2023	\$6.3 million	SHOPP	Kevin Murdock/ Barak Miles (DB)	Spectrum Construction Group	This project is currently on hold with a future construction schedule to be determined.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR July 21, 2022 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
US 101 Butterfly Lane Ped Undercrossing (1E040)	In Santa Barbara County, In Santa Barbara at Butterfly Lane Underpass (PM 11.01)	ADA upgrade	Fall 2022/Summer 2022	\$3.7 million	SHOPP	Dave Emerson (OV)	Construction	Most of the structural work is complete with some electrical, landscaping and irrigation work remaining. Completion is expected in mid-August.
State Route 135 Resurfacing (1G9704)	In Santa Barbara County on State Route 135 from Lakeview Road to the US 101 Interchange in Santa Maria (PM 11.7/17.8)	Resurfacing and upgrades to curb ramps	Summer 2022	\$1.3 million	SHOPP	Barak Miles (TP)	FEC Future Contractors of Irvine, CA.	The paving portion of the project is complete from Lakeview to Alvin. Paving will be finished up to Highway 101 by the end of July. The remainder of the project including striping, guardrail, and new signs will be completed by the end of September.
US 101/Highway 135 Bridge Replacement (1F500)	Near Los Alamos at Highway 101/135 Separation (PM 70.9)	Bridge replacement	Late Winter 2023	\$15 million	SHOPP	Sherri Martin (JT)	CalPortland Construction of Santa Maria, CA.	The contractor just finished the deck pour on the southbound bridge. The project is expected to be complete in February 2023.
Highway 154 (1C420)	In Santa Barbara County near Stagecoach and Paradise Roads (PM 22.9)	Bridge Work	Spring 2021 Spring 2023	\$15 million	SHOPP	Sherri Martin (MM)	Certified Coatings of Fairfield, CA.	Construction on this project is complete. Plant establishment is underway and is on track to be finished in May 2023.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR July 21,2022 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
Highway 1/246 Lompoc CAPM (1H010)	In Santa Barbara County in Lompoc on Route 246 from 0.3 mile west of V street to West Junction Route 1/246 and on Route 1 from West Junction Route 246/1 to East Junction Route 246/1	Pavement preservation	2022	\$16.2 million	SHOPP	Justin Borders	Completed PS&E	Contract award expected in July 2022
Highway 1, US 101, State Route 154 Deck Seal Project (1K6904)	In various locations in Santa Barbara County	Apply methacrylate deck seal and polyester overlay on existing structures.	2021-2022	\$2.4 million	SB-1	Kelly McClain (DB)	PS&E	Contract was awarded to Myers and Sons Construction of Sacramento, CA.
Former Highway 225 Las Positas Retaining Wall (1C190)	In the City of Santa Barbara just south of US 101 along Arroyo Burro Creek (PM 1.5)	Repair retaining wall	2017-2018	\$1 million	SHOPP	Meg Henry	PS&E	Project is suspended until further notice.
US 101 Refugio Bridge Replacement (1C950)	In Santa Barbara County 9 miles northwest of Goleta at Refugio Road Undercrossing (PM R36.6)	Bridge replacement	Spring 2024	\$43 million	SHOPP	Sherri Martin	PS&E	Project is in the design phase. Final environmental document was completed 2/2021.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR July 21,2022 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
Highway 217 San Jose Creek Bridge Replacement (1C360)	In Santa Barbara County, near Goleta at the San Jose Creek Bridge (Br #51 0217) (PM 1.0)	Bridge replacement	Summer 2023-2024	\$28 million	SHOPP	Justin Borders	PS&E	Currently in the design phase.
Highway 154 Baseline/Edison Intersection Improvements (1H310)	In Santa Barbara County, near Los Olivos. From 0.2 mile west of Edison Street/Baseline Ave to 0.2 mile east of Edison Street/Baseline Ave (PM 5.92)	Roundabout	Summer 2023	\$7.7 million	SHOPP	Sherri Martin	PS&E	Currently in the design phase. Construction anticipated to begin by March 2023.
Highway 154 Alamo Pintado Ped Bridge (1C410)	In Santa Barbara County on route 154 at Alamo Pintado Pedestrian Bridge (BR 51-0076Y)	Replace Bridge	Spring 2023	\$4 Million	SHOPP	Sherri Martin	PS&E	Project is in the design phase. Construction anticipated to begin January/February 2023
Highway 1 Santa Maria River Bridge Replacement (1H440)	In Santa Barbara County (PM 50.3/50.6), near Guadalupe, at the Santa Maria River Bridge No. 49-0042; (PM 50.3/50.6).	Bridge replacement	2023-2025	\$33 million	SHOPP	Justin Borders	PS&E	Currently in the design phase.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR July 21, 2022 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
US 101 Signals at Route 101/166 (1M750)	In Santa Maria on Route 101 and in San Luis Obispo County at the Route 101 and 166 Interchange	Construction of traffic signals at 101/166/local roads intersections	Summer 2022	\$1.2 million	SHOPP	Meg Henry	PS&E	Right-of-way re-certification and Environmental certification completed. Final engineering review expected by September 2022.
Highway 1 San Antonio Creek Bridge Scour Mitigation (05-1F810)	In Santa Barbara County Near Lompoc at San Antonio Creek Bridge (Br. No. 51-0237 L/R)	Upgrade sheet piling and rock slope protection	2022	\$2.8 million	SHOPP	Barak Miles	PS&E/RW	Construction expected to begin in September 2022. Work could begin in July depending on the timing of the nesting season.
Highway 166/1 Guadalupe ADA (05-1E030)	In Santa Barbara County in Guadalupe from Route 166 to just south of Santa Maria River Bridge and on Route 166 from Route 1 to Obispo Street	ADA Pedestrian Infrastructure improvements	2028	\$12.9 million	SHOPP	Mike Lew	PA&ED	PA&ED has been completed and we are now working on the Design phase for the project
US 101 San Jose Creek Bridge Replacement (1H430)	In Santa Barbara County on Highway 101 in Goleta at San Jose Creek Bridge (Br# 51-0163L/R)	Bridge replacement	Summer 2023-2024	\$20 million	SHOPP	Justin Borders	PS&E	Project is currently in the design phase.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR July 21,2022 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

ACRONYMS USED IN THIS REPORT:

ADA	Americans with Disabilities Act
ED	Environmental Document
EIR	Environmental Impact Report
PA&ED	Project Approval and Environmental Document
PS&E	Plans, Specifications, and Estimate
SHOPP	Statewide Highway Operation and Protection Program
STIP	Statewide Transportation Improvement Program