



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR SEPTEMBER 15, 2022, SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Contractor	Comments
US 101 South Coast 101 HOV Lanes (0N700)	Between Bailard Avenue in Carpinteria and Sycamore Creek in the City of Santa Barbara (PM 1.4-12.3)	Construct high occupancy vehicle lane in each direction; project length is 10.9 miles	Spring 2020- Fall 2023	\$350 million	STIP and Measure A	Dave Emerson	Granite Construction of Santa Barbara, CA.	Pavement work continues on the Padaro and Summerland segments. Overnight lane closures continue in the corridor. Landscaping has begun on the Carpinteria segment, expect shoulder closures only during the daytime hours. The Ortega Hill bike path is open with a barrier protected detour along the 101 while the soundwall is constructed near the Evans NB onramp.
US 101 Gaviota Roadside Rest Area (1E010)	In Santa Barbara County at the Gaviota Safety Roadside Rest Area (PM 46.7)	Wastewater system upgrade	Winter 2022	\$4 million	SHOPP	Sherri Martin	Specialty Construction of San Luis Obispo, CA.	Work continues on the northbound and southbound SRRA's. Planning to reopen by the end of the year.
US 101 Nojoqui Creek Bridge Rail Upgrade (1F790)	In Santa Barbara County near Buellton at Nojoqui Creek (Br No. 51-0018L/R) (PM 56.0)	Bridge rail upgrades	2023	\$6.3 million	SHOPP	Kevin Murdock/ Barak Miles	Spectrum Construction Group	This project is currently on hold with a future construction schedule to be determined.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR SEPTEMBER 15, 2022, SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Contractor	Comments
US 101 Butterfly Lane Pedestrian Undercrossing (1E040)	In Santa Barbara County, In Santa Barbara at Butterfly Lane Underpass (PM 11.01)	ADA upgrade	Fall 2022- Summer 2022	\$3.7 million	SHOPP	Dave Emerson	Construction	The construction on this project is nearly complete and is expected to be open by mid-September.
State Route 135 Resurfacing (1G9704)	In Santa Barbara County on State Route 135 from Lakeview Road to the US 101 Interchange in Santa Maria (PM 11.7/17.8)	Resurfacing and upgrades to curb ramps	Summer 2022	\$1.3 million	SHOPP	Barak Miles	FEC Future Contractors of Irvine, CA.	Paving is finished from Lakeview Road to US 101. Striping, electrical and barrier wall work continues through the end of September. Striping will happen at night, with barrier and electrical work during the night and day.
US 101/State Route 135 Bridge Replacement (1F500)	Near Los Alamos at US 101/ State Route 135 Separation (PM 70.9)	Bridge replacement	May 2023	\$15 million	SHOPP	Sherri Martin	CalPortland Construction of Santa Maria, CA.	The project is on schedule to be completed in May 2023. The approaches are now paved. Stage 3 (final stage) is coming mid- September which entails the demo of the northbound bridge and a traffic switch which is already in place.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR SEPTEMBER 15, 2022, SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Contractor	Comments
State Route 154 Cold Spring Bridge Work (1C420)	In Santa Barbara County, near Stagecoach and Paradise Roads (PM 22.9)	Bridge Work	Spring 2021- Spring 2023	\$15 million	SHOPP	Sherri Martin	Certified Coatings of Fairfield, CA.	Construction on this project is complete. Plant establishment is underway and is on track to be finished in July 2023.
State Route 246 Chumash Museum Santa Ynez Highway Beautification (1P539)	In Santa Barbara County in Santa Ynez from Cuesta Road to Edison Street	Install fences, irrigation, planting work and decorative crosswalks	Fall 2022- January 2023	\$1.3 million	Clean California	Sherri Martin	CCFG Construction of Sonora, CA.	Construction has begun. Ribbon cutting ceremony anticipated for later this Fall 2022. Project anticipated to be completed by January 2023 and followed by plant establishment
State Route 246 Pavement Preservation (1H010)	In Santa Barbara County in Lompoc on Route 246 from 0.3 mile west of V Street to west junction route 1/246 and on Route 1 from west junction route to 1/246 to east junction route 1/246	HMA, curb ramps and modify signal and lighting systems.	Fall 2022- Fall 2023	\$8.8 million	SHOPP	Genaro Diaz	Granite Construction Company of Santa Barbara, CA.	Contract has been approved with a possible start in November 2022. Construction is expected to last about a year.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR SEPTEMBER 15, 2022, SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
US 101 Refugio Bridge Replacement (1C950)	In Santa Barbara County 9 miles northwest of Goleta at Refugio Road Undercrossing (PM R36.6)	Bridge replacement	Spring 2024	\$43 million	SHOPP	Sherri Martin	PS&E	Anticipated completion of design is June 2023 and construction to begin around Spring 2024.
State Route 217 San Jose Creek Bridge Replacement (1C360)	In Santa Barbara County, near Goleta at the San Jose Creek Bridge (Br #51 0217) (PM 1.0)	Bridge replacement	Spring 2023	\$28 million	SHOPP	Genaro Diaz	PS&E	Construction to begin potentially in Spring 2023.
State Route 154 Baseline/Edison Intersection Improvements (1H310)	In Santa Barbara County, near Los Olivos. From 0.2 mile west of Edison Street/Baseline Ave to 0.2 mile east of Edison Street/Baseline Ave (PM 5.92)	Roundabout	Summer 2024	\$7.7 million	SHOPP	Sherri Martin	PS&E	Construction to begin potentially in Summer 2024.
State Route 154 Alamo Pintado Pedestrian Bridge (1C410)	In Santa Barbara County on State Route 154 at Alamo Pintado Pedestrian Bridge (BR 51-0076Y)	Replace Bridge	Spring 2023	\$4 Million	SHOPP	Sherri Martin	PS&E	Project design is nearly completed. Anticipate construction to begin February 2023.
State Route 1 Santa Maria River Bridge Replacement (1H440)	In Santa Barbara County (PM 50.3/50.6), near Guadalupe, at the Santa Maria River Bridge No. 49-0042; (PM 50.3/50.6).	Bridge replacement	2023-2025	\$33 million	SHOPP	Genaro Diaz	PS&E	Currently in the design phase.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR SEPTEMBER 15, 2022, SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
US 101 Signals at US 101/State Route 166 (1M750)	In Santa Maria on US 101 and in San Luis Obispo County at the US 101 and State Route 166 Interchange	Construction of traffic signals at 101/166/local roads intersections	Fall 2022	\$1.2 million	SHOPP	Meg Henry	PS&E	Right-of-way re-certification and Environmental certification completed. Final engineering review expected by Fall 2022.
State Route 1 San Antonio Creek Bridge Scour Mitigation (1F810)	In Santa Barbara County Near Lompoc at San Antonio Creek Bridge (Br. No. 51-0237 L/R)	Upgrade sheet piling and rock slope protection	Fall 2022	\$2.8 million	SHOPP	Barak Miles	PS&E/RW	Construction expected to begin in Fall 2022.
State Route 166/1 Guadalupe ADA (1E030)	In Santa Barbara County in Guadalupe from Route 166 to just south of Santa Maria River Bridge and on Route 166 from Route 1 to Obispo Street	ADA Pedestrian Infrastructure improvements	Summer 2025	\$12.9 million	SHOPP	Mike Lew	PS&E	Currently in the design phase.
US 101 San Jose Creek Bridge Replacement (1H430)	In Santa Barbara County on Highway 101 in Goleta at San Jose Creek Bridge (Br# 51-0163L/R)	Bridge replacement	Spring 2023	\$20 million	SHOPP	Genaro Diaz	PS&E	Project has completed design and is currently awaiting advertisement and award. Anticipate beginning construction by Feb/March 2023.
State Route 135/166 Santa Maria Downtown Pedestrian Upgrades (1P537)	In Santa Maria on Routes 135 and Route 166	Install beautification, transportation art, and safety measure enhancement project in Caltrans RW.	Winter 2022	\$1 million	Clean CA	Sherri Martin	PS&E	Project is in the design phase.
State Route 166 New Cuyama/Carrizo Plain National Monument Highway Beautification (1P538)	In Santa Barbara County on Route 166 from Cuyama Maintenance Station to Newsome Street	Install beautification, transportation art, and safety measure enhancement project in Caltrans RW.	Early 2023	\$1 million	Clean CA	Sherri Martin	PS&E	Project is in the design phase. Anticipate construction to begin in early 2023.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR SEPTEMBER 15, 2022, SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

HELPFUL LINKS:

CUSTOMER SERVICE PORTAL	https://csr.dot.ca.gov/
CA PUBLIC RECORDS REQUEST	https://caltrans.mycusthelp.com/WEBAPP/_rs/(S(3rpf0hl5kz4hcp2osafonvlf))/supporthome.aspx
SHOPP VIEWER	http://projectbook.dot.ca.gov/
BROADBAND VIEWER	https://www.broadbandmap.ca.gov/

ACRONYMS USED IN THIS REPORT:

ADA	Americans with Disabilities Act
CEQA	California Environmental Quality Act
CMAQ	Congestion Mitigation Air Quality
CMIA	Corridor Mobility Improvement Account
CTC	California Transportation Commission
ED	Environmental Document
EIR	Environmental Impact Report
ITIP	Interregional Transportation Improvement Program
OGFC	Open-Graded Friction Course Overlay
PA&ED	Project Approval and Environmental Document
PM	Post Mile
PS&E	Plans, Specifications, and Estimates
RTL	Ready to List
RW	Right of Way
SB 1	Senate Bill 1, the Road Repair and Accountability Act of 2017
SHOPP	State Highway Operation and Protection Program
SR	State Route
STIP	State Transportation Improvement Program